



Entergy Services, LLC
639 Loyola Avenue (70113)
P.O. Box 61000
New Orleans, LA 70161-1000
Tel 504 576 6571
Fax 504 576 5579

Timothy S. Cragin
Assistant General Counsel
Legal Services - Regulatory

November 25, 2019

Via Hand Delivery

Ms. Lora W. Johnson, CMC
Clerk of Council
Room 1E09, City Hall
1300 Perdido Street
New Orleans, LA 70112

***Re: Bi-Monthly Report of Entergy New Orleans, LLC, Detailing Expenditures
Made to Date on New Orleans Power Station and the Currently Anticipated
Schedule for Future Expenditures***

Dear Ms. Johnson:

Please find enclosed for your further handling an original and three copies of the Public Version of the Bi-Monthly Report of Entergy New Orleans, LLC ("ENO" or the "Company"), concerning construction of the New Orleans Power Station ("NOPS"). Please file an original and two copies into the Council's record and return a date-stamped copy to our courier.

This filing is made pursuant to Council Resolution R-19-78, which ordered ENO to provide bi-monthly reports to the Council during construction of NOPS, detailing the expenditures made to date and the currently anticipated schedule for future expenditures. Council Resolution R-19-78 at 13.

In connection with the Company's filing, a Confidential Version of the Bi-Monthly Report bearing the designation "Highly Sensitive Protected Materials" is being provided to the Council's Advisors pursuant to the terms and conditions of the Official Protective Order adopted in Council Resolution R-07-432. Portions of the information included in the filing consist of or reflect competitively sensitive cost and market information, the disclosure of which may present a risk of harm to ENO's customers. In addition, portions of the filing may contain highly sensitive information of third parties to which an obligation of confidentiality is owed.

The Company plans to file subsequent bi-monthly reports on the following dates: January 27, 2020; March 25, 2020; May 26, 2020; July 27, 2020; and September 25, 2020.


Ms. Lora W. Johnson, CMC, LMMC

November 25, 2019

Page 2 of 2

Thank you for your assistance with this matter.

Sincerely,

A handwritten signature in black ink that reads "Timothy S. Cragin". The signature is written in a cursive style with a large, prominent "T" and "C".

Timothy S. Cragin

Enclosures

cc (via electronic mail):

Honorable Helena Moreno
Honorable Jason Rogers Williams
Honorable Joseph I. Giarrusso, III
Honorable Jay H. Banks
Honorable Kristin Gisleson Palmer
Honorable Jared C. Brossett
Honorable Cyndi Nguyen
Erin Spears
Norman White
Sunni J. LeBeouf, Esq.
Clinton A. Vince, Esq.
Presley R. Reed, Jr., Esq.
Emma F. Hand, Esq.
J. A. Beatmann, Jr., Esq.
Joseph Rogers
Errol Smith

**BEFORE THE
COUNCIL OF THE CITY OF NEW ORLEANS**

Entergy New Orleans, LLC

New Orleans Power Station RICE Project

Bi-Monthly Report

Pursuant to Council Resolution No. R-19-78

Public Version

November 25, 2019





This Bi-Monthly Report covering the period through the end of October 2019 is submitted to comply with the Ordering Paragraph entitled “NOPS Construction Costs” on page 13 of Council Resolution R-19-78, adopted by the New Orleans City Council (“Council”) on February 21, 2019. Specifically, that Ordering Paragraph requires that Entergy New Orleans, LLC (“ENO” or the “Company”) provide bi-monthly reports to the Council during the construction of the New Orleans Power Station (“NOPS” or the “Project”), “detailing the expenditures made to date and the currently anticipated schedule for future expenditures.”

I. SUMMARY OF KEY NOPS MILESTONES

Table 1 below shows actual and remaining key milestones for the Project:

Table 1: Key Milestones

Milestone	Description	Expected Date	Status
1	Full Notice to Proceed (FNTP)	March 2018	Complete
2	Order Major Equipment	March 2018	Complete
3	Start Engine Deliveries	February 2019	Complete
4	First Production Pile Installed	February 2019	Complete
5	Engine Hall Enclosed and Dried In	August 2019	Complete
6	Generator Step Up Deliveries	August 2019	Complete
7	Fuel Gas Available	January 2020	On Schedule
8	Backfeed Power Available	March 2020	On Schedule
9	Engine Commissioning	April 2020	On Schedule
10	Target EPC Substantial Completion	June 2020	On Schedule

II. EXPENDITURES MADE TO DATE AND CURRENTLY ANTICIPATED SCHEDULE FOR FUTURE EXPENDITURES

ENO has made expenditures in the amount of \$163.4 million through October 2019. A more detailed confidential summary of ENO’s expenditures through October 2019 is attached as Appendix 1. The project status has been broken down into three different components for tracking progress on the Project: **Engineering, Procurement, and Construction**. The Company has completed 96% of project engineering, 95% of project procurement, and 57% of construction.

Major design/engineering tasks completed through October 2019 include:

- All major deliverables have been issued for design engineering.



- Remaining engineering effort is for construction support (Requests for Information (RFI), drawing redlines and comment resolution, etc.) and drawing hold removal. Engineering will not show 100% complete on progress curves until construction is complete.

Procurement progress through October 2019 includes:

- RICE engines and generators delivered to site.
- Received non-segregated bus duct at site.
- Control enclosure delivered to site.
- Engine hall maintenance crane delivered to site.
- Field erected firewater tank materials received on site.
- Oil/water separator delivered to site.
- Fuel gas coalescer delivered to site.
- Auxiliary transformers delivered to site.
- Generator Step Up (GSU) transformers delivered to site.
- Security guard house delivered to site.
- Medium Voltage (MV) switchgear delivered to site.
- Emergency diesel generator delivered to site.
- Instrument air compressors delivered to site.
- Water treatment equipment delivered to site.

Major construction tasks completed through October 2019 include:

- All engines and generators were placed inside of the engine hall as scheduled.
- Began installing electrical cable tray in various parts of the plant (engine hall, radiators, mechanical and electricals rooms).
- Set firewater pump enclosure on foundation.
- Erected firewater tank in place on foundation.
- Began interior finish work in control room/administration area. This includes Heating, Ventilating and Air Conditioning (HVAC) ductwork, insulation, plumbing, drywall.
- Began installation of cooling water piping in engine hall after engines setting.
- Began installation of engine auxiliary modules after engine setting.
- Set oil/water separator on foundation.
- Completed gas tie in for service to plant when ready to accept.
- Completed underground fuel gas piping weld inspections and hydrostatic testing.
- Completed insulation of Selective Catalytic Reduction (SCR) structure and set on support steel.



Over the next two reporting months, ENO estimates that it will make expenditures in the approximate amount of \$14 million. Tasks associated with the estimated expenditures over the next two months include:

- All Balance of Plant equipment rough set in place.
- Engine hall roofing and siding substantial completion.
- MV and Low Voltage (LV) switchgear ready for testing.
- Plant collector bus yard testing complete, plant ready for electrical backfeed from transmission switchyard.
- SCR outlet ductwork erection completed.



Entergy New Orleans, LLC
NOPS Bi-Monthly Report
Submitted November 25, 2019
Public Version

Appendix 1

Expenditures Summary – Public Redacted Version



Summary New Orleans Power Station
Expenditures
\$USD

	Actuals thru 12/31/18	Expenditures 9/1/19 thru 10/31/19	Actuals thru 10/31/2019
Grand Total	\$ 95,944,068	\$ 15,183,869	\$ 163,358,892