



Entergy Services, LLC  
639 Loyola Avenue (70113)  
P.O. Box 61000  
New Orleans, LA 70161-1000  
Tel 504 576 6571  
Fax 504 576 5579

**Timothy S. Cragin**  
Assistant General Counsel  
Legal Services - Regulatory

December 14, 2020

**Via Electronic Delivery**

Ms. Lora W. Johnson, CMC  
Clerk of Council  
Room 1E09, City Hall  
1300 Perdido Street  
New Orleans, LA 70112

**Re: *Bi-Monthly Report of Entergy New Orleans, LLC, Detailing Expenditures Made to Date on New Orleans Power Station and the Currently Anticipated Schedule for Future Expenditures***

Dear Ms. Johnson:

Please find enclosed for your further handling the Public Version of the Bi-Monthly Report of Entergy New Orleans, LLC (“ENO” or the “Company”), concerning construction of the New Orleans Power Station (“NOPS”). As a result of the remote operations of the Council’s office related to COVID-19, ENO submits this filing electronically and will submit the requisite original and number of hard copies once the Council resumes normal operations, or as you direct. ENO requests that you file this submission in accordance with Council regulations as modified for the present circumstances.

This filing is made pursuant to Council Resolution R-19-78, which ordered ENO to provide bi-monthly reports to the Council during construction of NOPS, detailing the expenditures made to date and the currently anticipated schedule for future expenditures. Council Resolution R-19-78 at 13.

In connection with the Company’s filing, a Confidential Version of the Bi-Monthly Report bearing the designation “Highly Sensitive Protected Materials” is being provided to the Council’s Advisors pursuant to the terms and conditions of the Official Protective Order adopted in Council Resolution R-07-432. Portions of the information included in the filing consist of or reflect competitively sensitive cost and market information, the disclosure of which may present a risk of harm to ENO’s customers. In addition, portions of the filing may contain highly sensitive information of third parties to which an obligation of confidentiality is owed.

Ms. Lora W. Johnson, CMC, LMMC  
December 14, 2020  
Page 2 of 2

Thank you for your assistance with this matter.

Sincerely,



Timothy S. Cragin

Enclosures

cc (via electronic mail):

Honorable Helena Moreno  
Honorable Jason Rogers Williams  
Honorable Joseph I. Giarrusso, III  
Honorable Jay H. Banks  
Honorable Kristin Gisleson Palmer  
Honorable Jared C. Brossett  
Honorable Cyndi Nguyen  
Erin Spears, Esq.  
Norman White  
Sunni J. LeBeouf, Esq.  
Clinton A. Vince, Esq.  
Presley R. Reed, Jr., Esq.  
Emma F. Hand, Esq.  
J. A. Beatmann, Jr., Esq.  
Joseph W. Rogers, P.E.  
Errol Smith, CPA  
Brian L. Guillot, Esq.

**BEFORE THE  
COUNCIL OF THE CITY OF NEW ORLEANS**

Entergy New Orleans, LLC

New Orleans Power Station RICE Project

Bi-Monthly Report

Pursuant to Council Resolution No. R-19-78

Public Version

December 14, 2020





This Bi-Monthly Report covering the period through the end of October 2020 is submitted to comply with the Ordering Paragraph entitled “NOPS Construction Costs” on page 13 of Council Resolution R-19-78, adopted by the New Orleans City Council (“Council”) on February 21, 2019. Specifically, that Ordering Paragraph requires that Entergy New Orleans, LLC (“ENO” or the “Company”) provide bi-monthly reports to the Council during the construction of the New Orleans Power Station (“NOPS” or the “Project”), “detailing the expenditures made to date and the currently anticipated schedule for future expenditures.”

## **I. SUMMARY OF KEY NOPS MILESTONES**

Table 1 below shows key milestones for the Project:

**Table 1: Key Milestones**

<b>Milestone</b>	<b>Description</b>	<b>Expected Date</b>	<b>Status</b>
<b>1</b>	<b>Full Notice to Proceed (FNTP)</b>	<b>March 2018</b>	<b>Complete</b>
<b>2</b>	<b>Order Major Equipment</b>	<b>March 2018</b>	<b>Complete</b>
<b>3</b>	<b>Start Engine Deliveries</b>	<b>February 2019</b>	<b>Complete</b>
<b>4</b>	<b>First Production Pile Installed</b>	<b>February 2019</b>	<b>Complete</b>
<b>5</b>	<b>Engine Hall Enclosed and Dried In</b>	<b>August 2019</b>	<b>Complete</b>
<b>6</b>	<b>Generator Step Up Deliveries</b>	<b>August 2019</b>	<b>Complete</b>
<b>7</b>	<b>Fuel Gas Available</b>	<b>January 2020</b>	<b>Complete</b>
<b>8</b>	<b>Backfeed Power Available</b>	<b>March 2020</b>	<b>Complete</b>
<b>9</b>	<b>Engine Commissioning</b>	<b>April 2020</b>	<b>Complete</b>
<b>10</b>	<b>Target EPC Substantial Completion</b>	<b>June 2020</b>	<b>Complete</b>

## **II. EXPENDITURES MADE TO DATE AND CURRENTLY ANTICIPATED SCHEDULE FOR FUTURE EXPENDITURES**

ENO has made expenditures in the amount of \$204.3 million through October 2020. A more detailed confidential summary of ENO’s expenditures through October 2020 is attached as Appendix 1. The project status has been broken down into three different components for tracking progress on the Project: **Engineering, Procurement, and Construction**. The Company has completed approximately 100% of project engineering, 100% of project procurement, and 100% of construction. While the project progress shows 100% complete, there are remaining scope items that are scheduled to be worked through the end of 2020 to support plant operation. These scope items were not critical to achieve

substantial completion and commercial operation but are included in the overall project cost and scope.

**Major design/engineering tasks completed through October 2020 include:**

- All major deliverables have been issued for design engineering.

**Procurement progress through October 2020 includes:**

- All equipment associated with the plant has been received at site.

**Major construction/commissioning tasks completed through October 2020 include:**

- All construction required to support project substantial completion and plant commercial operation has been completed.
- Achieved substantial completion on May 27, 2020, ahead of the target substantial completion date.
- Plant entered commercial operation on May 31, 2020.
- Completion of emergency generator access platform.
- Began administration building office renovations.
- Installed fencing separating NOPS site from Michoud facility.
- Completed engineering package and initiated material procurement for Selective Catalytic Reduction (SCR) structure platform enhancement.
- Completed site landscaping.

Over the next two months, ENO estimates that it will make expenditures in the approximate amount of \$2.9 million. Tasks associated with the estimated expenditures over the next two months include:

- Completion of administration office renovation
- Complete installation of plant road/driveway lighting
- Install SCR structure platform.
- Completion of site landscaping



Entergy New Orleans, LLC  
NOPS Bi-Monthly Report  
Submitted December 14, 2020  
Public Version

---

## **Appendix 1**

Expenditures Summary – Public Redacted Version



Summary New Orleans Power Station  
Expenditures  
\$USD

	Actuals thru 12/31/19	Expenditures 9/1/20 thru 10/31/20	Actuals thru 10/31/2020
Grand Total	\$ 178,181,036	\$ 1,287,042	\$ 204,332,560